



Meeting #19

D.A. Sullivan & Sons, Inc.
82-84 North Street
Northampton, Massachusetts 01060
Phone: (413) 584-0310
Fax: (413) 585-5710

Project: 19-017 - Westhampton Safety Complex
48 Stage Rd.
Westhampton, Massachusetts 01027

Building Committee Meeting Minutes

MEETING DATE: 07/01/2020

MEETING TIME: 6:30 PM - Eastern Time (US & Canada)

MEETING LOCATION: Virtual Meeting (Call-in)

OVERVIEW:

Westhampton Public Safety / Weekly Meeting on Wednesdays @ 6:30 PM

Please join my meeting from your computer, tablet or smartphone.

<https://global.gotomeeting.com/join/701086549>

You can also dial in using your phone.

United States: [+1 \(646\) 749-3122](tel:+16467493122)

Access Code: 701-086-549

New to GoToMeeting? Get the app now and be ready when your first meeting starts:

<https://global.gotomeeting.com/install/701086549>

NOTES:

ATTACHMENTS:

ATTENDEES:

Attended

- ☐ Mark Sullivan (D.A. Sullivan & Sons, Inc.)
- ☐ Chris Luchetti (DiGiorgio Associates, Inc.)
- ☐ Amit Shah (DiGiorgio Associates, Inc.)
- ☐ David Hipolito (Griffith and Vary Inc.)
- ☐ David Kelley (Meridian Associates)
- ☐ Phil Dowling (Town of Westhampton)
- ☐ Tom Martin (Town of Westhampton)
- ☐ Laurie Sanders (Town of Westhampton)
- ☐ Stephan Wurmbrand (Town of Westhampton)

Attended

- ☐ Tom Lam (DiGiorgio Associates, Inc.)
- ☐ John McGee (DiGiorgio Associates, Inc.)
- ☐ Ron Furbish (Griffith and Vary Inc.)
- ☐ John Ings (Meridian Associates)
- ☐ Chris Brooks (Town of Westhampton)
- ☐ Stephen Holt (Town of Westhampton)
- ☐ Art Pichette (Town of Westhampton)
- ☐ David White (Town of Westhampton)
- ☐ John Zimmerman (Town of Westhampton)

Meeting Schedule

No	Title	Responsible	Due Date	Status
1.1	Next Meeting			Open

Previous Meeting Minutes:

06/17/2020:

The next meeting will be on Wednesday, July 1st @ 6:30 PM (virtual)

06/03/2020:

The next meeting will be on Wednesday, June 17th @ 6:30 PM (virtual)

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Meeting #19

Meeting Minutes

No	Title	Responsible	Due Date	Status
2.1	Approval of Minutes			Open
	Previous Meeting Minutes: 06/17/2020: The Meeting Minutes of 6/3/20 were approved. 06/03/2020: The Meeting Minutes of 5/20/20 were approved.			

Invoices

No	Title	Responsible	Due Date	Status
3.1	Review of Invoices			Open
	Previous Meeting Minutes: 06/17/2020: One invoice from DAS for the month of May was approved. 06/03/2020: No open invoices were in need of review.			

General Business

No	Title	Responsible	Due Date	Status
4.1	Owner-Related Items	John Ings (Meridian Associates), Tom Martin (Town of Westhampton), David Kelley (Meridian Associates)		Open
	Previous Meeting Minutes: 06/17/2020: No update - ongoing. 06/03/2020: A lengthy discussion was had with Tom Martin re the storm water management requirements, perc tests, runoff, retention ponds, etc. Dave Kelley and John Ings will continue discussion with Tom as final design is developed.			
4.3	Special Town Meeting			Open
	Previous Meeting Minutes: 06/17/2020: (<i>None</i>) 06/03/2020: To be pursued further as the bid schedule develops.			

Design

No	Title	Responsible	Due Date	Status
5.1	Design Related Issues / Schedule	John Ings (Meridian Associates), David Hipolito (Griffith and Vary Inc.), David Kelley (Meridian Associates), Amit Shah (DiGiorgio Associates, Inc.), Tom Lam (DiGiorgio Associates, Inc.)	05/15/2020	Open

Attachments:

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Meeting #19

[Project Milestones 040720.pdf](#)

Previous Meeting Minutes:

06/17/2020:

Discussed floor plans and exterior elevations. Reviewed Morton Bldg as metal bldg mfg to use in the baseline specifications.

Agreed to use Pella Windows as the standard for windows to be used (single hung, clear).

Agreed on location of fire suppression tank, transformer, and generator pads. Also reviewed flooring options (samples being mailed to Owner).

Town authorized to move forward into CDs. Tom hopes that CDs will be 75% complete by mid July and that the bid set should be ready by the end of the month.

06/03/2020:

Reviewed Civil design; including propane tank size/location, bituminous curbs, snow storage: Authorization to move forward to CDs approved.

Reviewed MEP designs; including FP overview, floor drains, cleanouts, wall mounted toilets (Amit to review), hose bib locations, exhaust system, lighting/controls, power, outlet locations: Authorization to move forward to CDs approved.

Final review of Architectural DD plans to occur at next meeting.

5.2 Local Approval Process David Kelley (**Meridian Associates**) Open

Previous Meeting Minutes:

06/17/2020: (None)

06/03/2020:

Formal permitting discussion can now be moved forward.

5.3 Room Data Sheets Tom Lam (**DiGiorgio Associates, Inc.**),
Amit Shah (**DiGiorgio Associates, Inc.**) Open

Previous Meeting Minutes:

06/17/2020:

Amit to forward Room Data Sheets to the Town for 'one last look' before finalizing plans.

06/03/2020:

Final list to be distributed by Tom/Amit for review by Town.

5.5 Low Voltage Wiring Open

Previous Meeting Minutes:

06/17/2020: (None)

06/03/2020: (None)

5.7 Epoxy Flooring Amit Shah (**DiGiorgio Associates, Inc.**),
Tom Lam (**DiGiorgio Associates, Inc.**) Open

Previous Meeting Minutes:

06/17/2020: (None)

06/03/2020: (None)

New Business

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



**Town of Westhampton
Public Safety Building Complex
Meeting Minutes (DRAFT)
DAI# 20-006-2251**

Date & Time: July 1, 2020. Started at 6:30 adjourned at 8:30

Attendees:

- From the Town of Westhampton (Westhampton)- David White, Steve Holt, Chris Brooks, Art Pichette, Laurie Sanders, John Zimmerman
- From DAI/LiRo- Amit Shah, Tom Lam

Meeting Summary:

Steve moderated the meeting

2.2 Meeting Minutes #18 was approved unanimously

3.1 Westhampton received invoices from DAI and Oakley Talbot (?). Both were approved by the committee. Final approval upon review by DA Sullivan.

4.1 Storm Water Management (Post Meeting Update)

Per Meridian Associates: Waiting for Mark Sullivan or Town to validate parameters of storm water design. We have not moved forward to implement the directive by Tom Martin.

4.3 Special Town Meeting- remain as place holder

5.1 Design-related Issues

Project Update:

- Schedule:
 - DD architecture signed off on 6/17/20
 - 7/15/20: finishes meeting. On site.
 - 7/22/20: meet with PSC committee to review 75% CD set. (virtual)
 - 7/31/20 bid set
- Westhampton sent power requirements for Washer, Compressor, Power washer and Air Trailer; vehicle information
- Waterline (from high school):
 - Summary of waterline conversation with David Blakeley:
 - Water line leaves pump house from High School (set to turn off when pressure is 80lb, and kicks back on when the pressure drops to 50 or 60 lb.)
 - Strong Well
 - The line from the pump house goes to the Public Safety Building and no one else.
 - Everyone around the public safety building are on private well
 - 1,950 ft of pipe (350 ft 1-1/2" plastic, 1,200 ft 1-1/4" copper, 400 ft of 1" plastic)
 - Currently there is a pressure reducing valve at the public safety building – checked this morning and the reading was 44 lb.
 - Pump house is uphill from the Safety Building (about 80ft difference)

- High School has a 100,000-gallon underground tank for sprinkler system (non-potable)
- From the Well, a 5,000-gallon potable water tank exists from which the pump pulls water
- The pump at the pump station sends water to the PSB, Town Hall, Library, and maybe the church.
- Discussion and Follow-up
 - Team (G&V) to send limitations of keeping existing line.
 - Westhampton understands that only 75% of the fixtures can be used at one time. Tank toilets will have to be used.
 - Steve to contact plumbing inspector to discuss if 1" line is acceptable.

Interior Material and finish

- Reviewed samples and books
 - Epoxy over concrete in hazardous shower
 - Rubber (Norament) flooring in Vestibule (both sides of floor mat), Corridor, Stairs, Booking/Processing and adjacent toilet
 - LVT in EOC room, offices, file and evidence room. Amit noted LVT typically consists of a wear layer, printed surface, core, core sheet and optional acoustic layer
 - Sealed concrete in apparatus bay and sally port, and pump room
 - Ceramic tile in public toilet/shower to be reviewed. DAI to provide cost comparisons with LVT
 - Steve noted fire department staff and Chief White has reviewed samples sent except Marmoleum. Laurie to drop samples at Townhall for Art to pick up and review.
- Discussed color palette options: Earth tones is preferred
- Confirmed no carpet in EOC/Multi-purpose room.
- Westhampton to notify DAI/LiRo by end of business on 7/6 if additional finishes or information or revision would be needed.
- Next Steps: Onsite meeting in Westhampton to review at specific colors on 7/15. DAI to bring samples

Exterior Materials

- Base of building exterior to have different color panel but not different material such as stone or CMU.
- Windows:
 - Fiberglass not vinyl window, single hung, no simulated lite
 - Based on Pella Impervia model.
 - Double-hung is preference for the ability to open the top and cleaning. DAI to find cost differential with single-hung.

Door Types and Hardware

- Reviewed all doors that require CR and keypad
- Card Readers- by Owner
 - No other town buildings have card readers
 - Explained door hardware will come with electric strike, and then CR and wiring by others
 - Electrical will have to provide a raceway in the frame for the wiring
 - Wiring should be installed before installation of drywall

- Design documents will be the basis of card reader system pricing. Westhampton to send design documents to solicit bids from vendors so the cost will be included in the budget presented at upcoming Town Meeting.
- Security and IT systems- by Owner:
 - Data locations only with rings and strings are shown in current plans. G&V to own CAT6 wiring in the drawings for bid
 - (3) security cameras are shown in current plans and confirmed to be ceiling mounted.
 - Confirmed panic device (button) is not required
 - Confirmed security on exterior doors and windows to be handled by Westhampton.
 - Data lines should be installed during building construction.
 - Westhampton to send design documents to solicit bids from vendors so the cost will be included in the budget presented at upcoming Town Meeting.
 - Westhampton to set up a sub-committee to find security consultant.
- Signage:
 - Confirmed signage is excluded from design package except code required signs
 - Westhampton has a local signage vendor to hire and fabricate and install after construction.
 - There will be one outside sign to be relocated. Existing sign is lit – rerun conduit and power for sign and flagpole
 - There will be one wayfinding sign near the entry. Westhampton will coordinate fabrication and installation.
 - DAI to confirm ADA requirements for signage

Building and Site Demolition. Westhampton to have further discussion and decide if it should be included in the bid documents or to be performed by Town.

Light Fixture and Plumbing Fixture cuts

- Exterior lighting:
 - Submitted fixtures were accepted. Features include timer (on at sunset; off at sunrise) and 2-level of lighting at night (motion sensor to turn-on higher level)
 - Moved exterior lighting (poles) locations away from black-top and NW corner (anticipated snow storage location)
 - Added surface-mounted lights- 2 in rear and 1 on each side.
 - Confirmed pole light by main drive has flexibility to accommodate additional apparatus bay.
- Interior lighting:
 - Submitted fixtures were accepted.
 - Make sure that there is adequate lighting above the apparatus and the walkway between
- Plumbing Fixtures:
 - DECON SHOWER – handheld; 2gpm was acceptable
 - GEAR WASH- to have single stainless-steel bowl in stainless steel counter. With SK-2 faucet
 - Submitted plumbing fixtures are accepted.

DAI to send updated progress drawings in PDF format to Westhampton for review by 7/7/20.

5.2 Local Approval Process. Meridien Associates has determined size and locations of the fire cistern and the propane tank. They would start application week of July 6.

5.3 Room data worksheets were sent to committee with red text to be confirmed by committee. Some of those items, such as door hardware, security features and finishes would be discussed during 7/1/20 meeting.

5.4 Not Used

5.5 Low-voltage Wiring- See item 5.1 above

5.6 Epoxy Flooring. Ashford Cement was mentioned. Will confirm and incorporate into specifications

We are proceeding based on the information contained herein. Please advise the writer immediately of any misunderstandings, omissions or clarifications. Thank You.

- Prepared by Thomas M Lam, AIA, LEED AP, NCARB

End of Meeting Minutes