

## **Westhampton PSC Building Committee – October 30<sup>th</sup>, 2019 Meeting Minutes**

Page 1 of 2.

Present: Steve H., Art P., Stephan W., Phil D., John Z. (PSC Build. Comm.); Mark Sullivan D.A. Sullivan and Sons (OPM), Tom Lam, Chris Sullivan, and John Ings from DiGiorgio Associates Inc. (Architects) – to be referred to here collectively as “DAI”.

Meeting: Discussion started informally at 6:00 PM;

Meeting officially called to order at 6:35 PM when a quorum was present.

The meeting was primarily a presentation by DiGiorgio Associates (DAI) and a lengthy discussion on their ideas and process:

DAI first presented their current thinking on this project, and delineated the requirements as spelled out in the preliminary Conceptual Design Development, as well as the legal and “best practice” requirements and needs as spelled out in various design guideline documents, with particular emphasis on the Federal PSC Design Manuals (including the one developed for use by the Military).

It was noted by DAI that if we were to design a building to meet all of the requirements, it would be around 14,500 square feet. Members of the PSC Build. Comm. noted that the original design had called for something around that figure, and that it was reduced substantially to the current “target” size of a little over 10,600 square feet.

Chris Sullivan (CS) provided a sample plan, similar in dimensions to the Caolo and Bieniek schematic drawings, and walked the committee through the building, explaining in detail how each space would be utilized. Specific issues discussed included: equipment bay size vs. length of existing and future vehicles, decontamination room and process, dimensions of various offices and storage spaces, multi-use meeting room (with potential for use by outside public groups like the COA), showers added to bathrooms, mechanical mezzanine locations (above bays or above office wing). Also discussed were the type of heating system, floor drainage, water systems (new well vs. improving existing waterline from HRHS) and sprinkler system requirements.

The committee discussed the pros and cons of the equipment bays being pre-engineered steel construction and the office wing to be “stick built” single story with the potential for a future second floor expansion. The equipment bay roof orientation was discussed relative to snow removal.

John Ings (JI) discussed the footprint of the building relative to road and wetland setbacks, elevations and access to the equipment bays from Southampton Road. The 50’ setback from the road was discussed and it was suggested that moving the building toward Stage Road would improve rear access to the equipment bays. DAI noted that there is still a desire to maintain about a 36 to 40-foot apron on the Stage Road side, for better vehicle operations and maintenance and use of the vehicles and the building. Parking issues included a discussion about the existing storage barn and stormwater discharge.

The committee voted unanimously to approve the basic footprint size and plan concept of the building as presented so that DAI can move ahead with site plans and floor plans.

At the end of the meeting a possible design option for the PSC was presented (by John Z.) that had been developed by a group of interested parties, which essentially “flipped” the design concept end-for-end and divided the building into smaller “modular sections”.

This design was noted to be very much a conceptual sketch, as among other things it was over 11,500 square feet and probably over 12,000 square feet, and that it seemed to need a very “interesting” and convoluted roof line. It would still need a lot of work.

But it was noted (by DAI) that this design would also require that there be significantly more excavation and “leveling” of the whole site, including the removal of the hill where the Salt Shed is currently located, and that this would be very difficult and quite expensive. So this option is likely not possible.

Further discussion will follow in future meetings.

Next meeting was scheduled for November 13<sup>th</sup> at 6:00 PM.

Motion to adjourn: 8:25 PM; passed unan.

**IMPORTANT NOTE: THE NEXT MEETING DATE WAS SUBSEQUENTLY CHANGED.**

Due to a conflict with other meetings on that date,

**the new Meeting Date will be November 14<sup>th</sup>, at 6:00 PM.**