



Meeting #42

D.A. Sullivan & Sons, Inc.
82-84 North Street
Northampton, Massachusetts 01060
Phone: (413) 584-0310
Fax: (413) 585-5710

Project: 19-017 - Westhampton Safety Complex
48 Stage Rd.
Westhampton, Massachusetts 01027

Building Committee Meeting Minutes

MEETING DATE: 10/20/2021 **MEETING TIME:** 6:30 PM - 7:25 PM Eastern Time (US & Canada)

MEETING LOCATION: Westhampton Town Hall

OVERVIEW:

See Town's website for call-in / login information.

NOTES:

ATTACHMENTS:

ATTENDEES:

Attended

- ☐ Mike Diggins (D.A. Sullivan & Sons, Inc.)
- ☐ Amit Shah (DiGiorgio Associates, Inc.)
- ☒ David Antosz (Town of Westhampton)
- ☒ Phil Dowling (Town of Westhampton)
- ☒ Stephen Holt (Town of Westhampton)
- ☐ Laurie Sanders (Town of Westhampton)
- ☐ Stephan Wurmbrand (Town of Westhampton)

Attended

- ☒ Mark Sullivan (D.A. Sullivan & Sons, Inc.)
- ☐ David Kelley (Meridian Associates)
- ☒ Chris Brooks (Town of Westhampton)
- ☐ Floyd Fisher (Town of Westhampton)
- ☒ Art Pichette (Town of Westhampton)
- ☒ David White (Town of Westhampton)
- ☒ John Zimmerman (Town of Westhampton)

Meeting Schedule

No	Title	Responsible	Due Date	Status
1.1	Next Meeting			Open

Previous Meeting Minutes:

10/06/2021:

The next Building Committee meeting is scheduled for Wednesday, Nov 3rd at 6:30 PM.

09/08/2021:

The next Building Committee meeting is scheduled for Wednesday, Oct 6th at 6:30 PM.

Meeting Minutes

No	Title	Responsible	Due Date	Status
2.1	Approval of Minutes			Open

Previous Meeting Minutes:

10/06/2021: (None)

09/08/2021:

The Minutes of the August 4th Committee meeting were approved.

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Meeting #42

Invoices

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

3.1 Review of Invoices Open

Previous Meeting Minutes:

10/06/2021:

The following invoices were approved for September:

- LiRo (Testing): \$4,065.00 (to date)
- ATC: \$400.00
- OTO: \$978.26
- DiGiorgio: \$11,817.83
- WJ Mountford: \$261,738.00

09/08/2021:

August Invoices for WJ Mountford and DAS were reviewed/approved.

General Business

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

4.1 Finance Phil Dowling (Town of Westhampton) Open

Previous Meeting Minutes:

10/06/2021: (None)

09/08/2021:

It was agreed to authorize the architect to move forward with the 2nd floor fit-out design for \$36K. It is anticipated that funding for this work would be available through the American Recovery Act.

Change Orders / PCOs

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

5.1 Open COs / PCOs Mark Sullivan (D.A. Sullivan & Sons, Inc.) Open

Official Documented Meeting Minutes:

It was agreed to pursue formal discussions with the Lester rep regarding the lack of credit for the lumber pricing. Mark to follow-up with WJM.

Previous Meeting Minutes:

10/06/2021:

Phil to follow-up with Kurtz (Lester Bldg rep) re potential credit on engineered bldg.

09/08/2021:

A Dampproofing credit was discussed from WJM re the building's foundation walls (dampproofing) and the Elevator pit (waterproofing). To be discussed further with the GC.

5.2 Retaining Wall Amit Shah (DiGiorgio Associates, Inc.) Open

Official Documented Meeting Minutes:

Discussed ROM quote from WJM for the retaining wall (in lieu of rip-rap). Motion was approved to move forward (for now) with material only cost (~ \$33K). Phil will pursue design with mfg. and forward to Amit/engineer for sign-off.

Design

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

New Business

No	Title	Responsible	Due Date	Status
----	-------	-------------	----------	--------

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Meeting #42

-
- | | | | |
|---|-------------------------|--|--------|
| 7.1 | Insulation @ Foundation | Amit Shah (DiGiorgio Associates, Inc.) | Open |
| Official Documented Meeting Minutes:
Discussed Building Inspector's comments with respect to the foundation insulation and need for a vapor barrier:
It was agreed, by evidence of the architect's energy model, that the insulation was not needed. But the Inspector is still requiring a vapor barrier. To be pursued with the architect. | | | |
| 7.2 | Flooring Samples | | Closed |
| Official Documented Meeting Minutes:
Flooring samples were reviewed by the BC and formally approved (most, if not all, are as originally specified). CLOSED | | | |
| 7.3 | Elimination of Curbs | Mark Sullivan (D.A. Sullivan & Sons, Inc.) | Open |
| Official Documented Meeting Minutes:
It was agreed to eliminate the curbing at the upper parking lot; to facilitate snow plowing.
Mark to pursue with Amit, who will issue a formal credit proposal request. | | | |

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.